

CHAMPAIGN COUNTY BOARD FACILITIES COMMITTEE AGENDA County of Champaign, Urbana, Illinois

Tuesday, January 7, 2025, at 6:30p.m. Shields-Carter Meeting Room Brookens Administrative Center 1776 E. Washington St., Urbana, IL 61802

Committee Members:

Jenny Lokshin – Chair Jeff Wilson – Vice Chair Ben Crane Stephanie Fortado Carolyn Greer Elly Hanauer-Friedman Bethany Vanichtheeranont Daniel Wiggs

Agenda

- I. Call to Order and Roll Call
- II. Approval of Agenda/Addenda
- III. Approval of Minutes November 6, 2024
- IV. Public Participation
- V. Communications
- VI. New Business
 - A. Update on ITB #2022-008 County Plaza Renovation Project Bailey Edward Design Karla Smalley
 - B. Update on ITB #2023-005 County Plaza Elevator Renovation Project Bailey Edward Design Karla Smalley
 - C. Discussion of Change Orders for ITB#2022-008 County Plaza Renovation Project Current Change Orders and new process Eric Hoene
 - D. Update on ITB#2022-009 Satellite Jail Consolidation Reifsteck Reid Chris Bieser
 - E. Update on ITB#2022-009 Satellite Jail Consolidation Change Order Update –
 5 Old door system repairs Eric Hoene
 - *F.* Update on Courthouse Boiler Retube and Burner Replacement Project ITB #2024-003 –(*Information Only*)
- VII. Other Business
- VIII. Presiding Officer's Report
 - A. Future Meeting February 4, 2025 @ 6:30 pm
 - IX. Designation of Items to be Placed on the Consent Agenda
 - X. Adjournment

Page #

1 - 4

6



CHAMPAIGN COUNTY BOARD FACILITIES COMMITTEE AGENDA County of Champaign, Urbana, Illinois

MIN	IUTES – P	ending Approval				
DATE:		Wednesday, November 6, 2024				
TIME:		6:30 p.m.				
PLACE:		Shields-Carter Meeting Room				
		Brookens Administrative Center				
		1776 E. Washington St., Urbana IL 61802				
Com	nmittee Me	embers				
Present: Absent:		Carolyn Greer, Stephanie Fortado, Jenny Lokshin, Mike Smith, Bethany				
		Vanichtheeranont and Jeff Wilson				
		Elly Hanauer-Friedman and Jennifer Locke				
County Staff:		Chris Smith (Building and Grounds Manager), Steve Summers (County Executive) and Mary Ward (Recording Clerk)				
Oth	ers Presen	t:David Schnebly (Bailey Edward Design)				
Age	nda					
Ι.	Call to C	Drder and Roll Call				
	Chair Lo	nair Lokshin called the meeting to order at 6:30 p.m. Roll call was taken, and a quorum was				
		present.				
II.	Approva	al of Agenda/Addenda				
		MOTION by Ms. Vanichtheeranont to approve the agenda; seconded by Mr. Smith. Upon voice vote the MOTION CARRIED unanimously.				
II.	Approva	al of Minutes – October 8, 2024				
	MOTION by Ms. Vanichtheeranont to approve the October 8, 2024 minutes; seconded by Mr.					
	Smith.	Smith. Upon voice vote, the MOTION CARRIED unanimously.				
V.	Public P	Iblic Participation				
There w		as no public participation.				
	_					
v.	Commu	nications				
There w		ere no communications from the committee.				

49	VI.		ew Business
50		Α.	Update on ITB #2022-008 County Plaza Renovation Project – Bailey Edward Design – David
51			Schnebly
52			
53			Mr. Schnebly discussed the County Plaza Parking Deck pictures that were in the packet. They
54			have met with the structural engineer on site, and they will need to replace at least one full
55			plank; and a couple of others may need additional work beyond replacing the drains. The
56			drains are from 1979/80 and were not meant to be in an outside environment and driven
57			over by cars. Mr. Brenner explained the work that will need to be done. They are looking at
58			pricing now for this work. The other drains look good, and the new drains are larger and will
59			take a load.
60			
61		В.	Discussion and Approval of Change Orders for ITB#2022-008 County Plaza Renovation Project
62			
63			Change Order 70 is for installation of cameras in the lower level to cover evidence storage,
64			the armory, etc. and on Level 4 for safety at a cost of \$43,366.00.
65			
66			Mr. Smith questioned the date of substantial completion on the change order. That is the
67			date the building was substantially completed and change orders after that date do not affect
68			it.
69			
70			At this point, Ms. Fortado stated that she wasn't sure where to bring this up, as it is not on
71			the agenda, but she wants to see the updated numbers for MBE/WBE. This is not OK that we
72			have not been receiving monthly updates. This is not what was agreed to. Going forward,
73			contracts will include consequences for not providing these numbers monthly.
74			
75			Change Order 71 is for A/V work in the Shields-Carter and Putman Meeting Rooms for the
76			installation of three flat screen TVs, surge protectors and a TVS/setup at a cost of \$10,516.00.
77			
78			MOTION by Mr. Smith to recommend County Board approval of a resolution approving
79			Change Orders 70 and 71 for the County Plaza Renovation Project; seconded by Mr. Wilson.
80			Upon voice vote, the MOTION CARRIED unanimously.
81			
82		C.	Update on ITB #2023-005 County Plaza Elevator Renovation Project – Bailey Edward Design –
83			David Schnebly
84			
85			Otis is on site. We still have not gotten a second crew, but they are promising to have a
86			second crew the first part of December. There was a pre-inspection three weeks ago. They
87			are working on the interior, call lights, etc. It is slated to be finished the end of this month
88			and then they will start on the South elevators. At this time, we are looking at the first part of
89			March before we could possibly move in.
90			
91		D.	Update on ITB#2022-009 Satellite Jail Consolidation
92			
93			Like at Bennett, work crews are down to nil. C Pod has been moved into and D Pod will be
94			filled soon. They are now working in the original building on painting and flooring, items from
95			the Change Orders.
96			

97 98 99 100 101	Ms. Fortado added, that with both the projects, there is some complicated financing that undergirds them. As we get to the end of the year, it is important that we navigate these correctly. It may be more of an issue for the Finance Committee but wanted this committee to be aware that there may be some decision points on some items.	
102 103 104	E. Discussion and Approval of Change Orders for ITB#2022-009 Satellite Jail Consolidation Project	
105 106	Change Order 65 is to install UPS and bypass panel at a cost of \$14,942.55. This is the battery back up system for the computers, access controls, etc. It allows enough time to cover those	
107 108	processes until the generator gets up to speed.	
109 110	Change Order 66 is to modify the existing fencing at the impound lot and provide striping for new parking spaces on existing pavement at a cost of \$22,014.00.	
111 112	MOTION by Ms. Vanichtheeranont to recommend County Board approval of a resolution	
113 114	approving Change Orders 65 and 66 for the Champaign County Jail Consolidation Project; seconded by Mr. Wilson. Upon voice vote, the MOTION CARRIED unanimously.	
115 116	The bike racks are installed and approved by the city.	
117		
118 119	F. Update on Courthouse Boiler Retube and Burner Replacement Project ITB#2024-003 – Building and Grounds Manager - Chris Smith	
119	Building and Grounds Manager - Chris Smith	
121	The retube is completed and the boil out procedure has been done on the second burner.	
122	We are now waiting on the actual burner replacement and that should happen in the next	
123 124	couple of weeks.	
125 VII.	Other Business	
126		
127 128	A. Semi-annual Review of CLOSED Session Minutes	
129	MOTION by Ms. Lokshin that all closed session minutes remain closed per the	
130	recommendation from the State's Attorney's office; seconded by Mr. Smith. Upon voice vote	,
131	the MOTION CARRIED unanimously.	
132 133	Mr. Summers brought up the Jail Project and the sidewalks to the exterior egress doors. The city	
134	is holding up our occupancy permit till the sidewalks are in. We are trying to work with the City	
135	on this. If we have to install sidewalks; it will cost approximately \$30,000.	
136		
137 VIII. 138	Presiding Officer's Report	
139	A. Future Meeting – January 7, 2025 @ 6:30 pm	
140		
141	Ms. Lokshin reminded everyone that the next meeting will be with the new committee in	
142 143	January due to County Board reorganization in December.	
143		

145	IX.	Designation of Items to be Placed on the Consent Agenda
146		
147		Items to be placed on the Consent Agenda include 6. B. and E.
148		
149	х.	Adjournment
149	Λ.	Aujounnient
149	л.	Aujournment
-	Λ.	Chair Lokshin adjourned the meeting at 7:14 p.m.

Issue #	Device Type	Room Name	Issue Description	Ball-In-Court	cable
1	door	159	wire in Audio cabinet	synergy	first set of blocks
2	door	1a29	extend to audio cabinet	synergy	ACI to verify voltage
3	door	1A41	extend to audio cabinet	synergy	ACI to verify voltage
4	door	1a09A	extend to audio cabint	synergy	ACI to verify voltage
5	door	1a41A	extend to audio cabinet	synergy	ACI to verify voltage
6	door	2A01	door and lock ADJ makes noise	PAULY?	door wont close
7	indication	2A43B	DPS/LSS with DPS in ARM	PAULY?	DPS in closer
8	indication	1A13	indication ADJ	PAULY?	retested 12/12
9	indication	1A15	indication ADJ	PAULY?	retested 12/13
10	indication	2a05	indication ADJ	PAULY?	retested 12/14
11	indication	2a06	indication ADJ	PAULY?	retested 12/15
12	indication	2A13	indication ADJ	PAULY?	retested 12/16
13	indication	1a22	indication ADJ	PAULY?	retested 12/17
14	indication	1a26	indication ADJ	PAULY?	retested 12/18
15	indication	2a26	indication ADJ	PAULY?	retested 12/19
16	indication	1a01	indication ADJ	PAULY?	retested 12/20
17	indication	2a03	indication ADJ	PAULY?	retested 12/21
18	indication	2a02	indication ADJ	PAULY?	retested 12/22
19	door	1A04	lock doesn't fire	PAULY?	120 at lock
20	door	2A45A	lock doesn't fire	PAULY?	will test for voltage
21	door	1a29a	lock and unlock swapped	synergy	wiring
34	bacnet lighting		bacnet for A	Tony C	19-Dec
37	paging		REC yard paging horn	ACI	Ordered 12/6
38	paging		REC yard paging horn	ACI	Ordered 12/6
41	camera	c106	mount for multimager	aci	ordered12/9
42	camera	C109	mount for multimager	aci	ordered 12/9
43	audio	1a45	eli can land Friday	synergy	Cable 2 point 3
44	audio	1a45-S	eli can land Friday	synergy	Cable2 point 5 replace 1b09A
45	audio	1A09A	no call no latch check connections	synergy	point 10 cable 1

Update on the Courthouse Boiler Burner Project:

Boiler 2 is completed. It is running and performing very well. As of now boiler 2 is running the building and boiler 1 is in stand by in case we need it.

Boiler 1 burner replacement is expected to be completed before the end of January.